

CATHERINE HILL BAY SUBDIVISION WORKS PROGRESS SUMMARY AS AT 6 DECEMBER 2016

Works component	Feb 2016	April 2016	June 2016	September 2016	November 2016	Expected works completion
Stage 1	Ongoing	Ongoing	Storms have delayed work	Completed	Completed	Completed
Stage 2	Subdivision works in progress	Ongoing	Ongoing	Ongoing	Complete	Completed
Stage 4	Ongoing	Ongoing	✓	Ongoing	Ongoing	February 2017
Stage 5	Ongoing	Ongoing	✓	Ongoing	Ongoing	March 2017
Stage 3	Ongoing	Ongoing	✓	Ongoing	Ongoing	Mine closure works complete by late 2016
Village Park /coastal walkway/ Hale St	Village park landscape plan being amended	Ongoing	✓	Ongoing	Ongoing	Not known will be part of stage 3 works
Stages 6 & 7 and bulk earthworks	Ongoing	Ongoing	✓	Complete	Complete	Complete
Montefiore St & Highway /Montefiore intersection	Ongoing. Second stage commenced.	Ongoing mostly complete	Highway intersection works need to be fully completed before opening of Montefiore St	Complete	Complete	Complete
Water recycling facility	Approval with Minister	Approved March 2016		Ongoing	Ongoing	Completion February 2017